

Project: Dynamic 3
Client: GRIPPLE LTD
Client's Order No: I13270
Inspection Date: 21/12/2016
First: 21/12/2016

Certificate No: COV 1613820
Office: SHEFFIELD
Date: 21/12/2016
Order Status: Complete
Final: 21/12/2016

This certificate is issued to Gripple Ltd to certify that the undersigned surveyor did, at their request attend the premises at The Old West Gun Works, Sheffield on and between the above dates for the purpose of examining and witnessing tests on the items listed below. All tests produced satisfactory results.

TEST CONFIGURATION



Gripple Model	Rope Construction	Gripple Rated Load	Gripple Load Limit 5:1	Results	Average
Dynamic 3	3MM 7x7	90kg 198Lbs	450kg 992 lbs	466.34 kg 492.36 kg 501.32 kg	486.7 kg 1075.2 lbs
Dynamic 3	3MM 1x19	90kg 198Lbs	450kg 992 lbs	651.35 kg 688.51 kg 690.06 kg	676.64 kg 1491.7 lbs

M Cobb
 Surveyor of Lloyd's Register

Gripple Ltd The Old West Gun Works, Savile Street East, Sheffield S4 7UQ
Tel: +44(0) 114 275 2255 **Fax:** +44(0)114 275 1155
 www.gripple.com **email:** info@gripple.com